

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ ಕಛೇರಿ
ಬೆಂಗಳೂರು-560 092

ಚೆಕ್ ಅನ್ವ

1)	ಕಾಮಗಾರಿಯ ಹೆಸರು	Upgradation and repairing of Park lights in 4th cross and 6th main 5th phase & Parks in Yelahanka ward no-3.
2)	ಅಂದಾಜು ಮೊತ್ತ	Rs.3,50,000/-
3)	ಕಾಮಗಾರಿ ಆಯವ್ಯಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ	ಹೌದು
4)	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/EE/ELE/YZ/AS/31/21-22,07/03/2022
5)	ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/EE/ELE/YZ/TS/15/21-22,07/03/2022
6)	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆ ಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ನಕಲು.	-
7)	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತ್ತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ	ಹೌದು
8)	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	e-Procurement
9)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	M/s Channakeshava Enterprises
10)	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ	ಹೌದು

ಸಹಾಯಕ/ಕಿರಿಯ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಕಛೇರಿಯ ಪರಿಶೀಲನೆ

ಕಾಮಗಾರಿಯ 1ನೇ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿರುತ್ತ ಇದರ ಮೊತ್ತ ರೂ.23,81,48ಗಳು ಗುತ್ತಿಗೆದಾರರಾದ M/s Channakeshava Enterprises ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುತ್ ವಿಭಾಗ, ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92


COMPLETION REPORT


1	Name of Work	Upgradation and repairing of Park lights in 4th cross and 6th main 5th phase & Parks in Yelahanka ward no-3.	
2	Sanctioned Estimate	Rs. 3,50,000/-	
3	Head of A/c which is chargeable	P-0973	
4	Entrustment Order No& Date	EE/ELE/YZ/WO/000023/22-23, Dt:28.06.2022	
5	Name of Contractor	M/s SriChannakeshwara Enterprises	
6	a. Time stipulated for b. Completion of Work	180 Days	
7	Date of Commencement	28.06.2022	Date of Closing 24.12.2022
8	b.Delay in execution of work	Not Applicable	
9	Measurement recorded in	M.B No: 2574/21-22 Page No: 257388 TO 257391	
	Actual date of Completion of work	01.12.2022	
10	Check Measurement of Asst.Exe.Engr/.Executive Engineer on	01.12.2022	
11	Name of the Office/Office in charge of the Work	Executive Engineer(Ele), Yelahanka Zone	
	a) Asst.Eng/Jr.Engineer	Mr.K.N.Babu Reddy	
	b) Asst.Executive Engineer	Mr.K.N.Babu Reddy(Incharge AEE)	

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS -/-	SAVINGS 1,11,052/-	
3,50,000/-	2,38,948/-			-32.0396 (below)


Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.


Assistant Engineer (Ele)
Yelahanka Zone, BBMP


Executive Engineer (Ele)
Yelahanka Zone, BBMP


Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP


Superintending Engineer (Ele)
BBMP